

Comm Hill 2 Phase II Perimeter Sample Results

Week of November 4th through November 8th, 2019

Sampling Date	P1			P2			P3			P4			P5			P6		
	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc
11/4/2019	4	6	0.0095	1	2	0.0029	1	2	0.0030	10	4	0.0137	6	5	0.0101	1	3	0.0039
11/5/2019	2	ND	0.0020	ND	2	0.0019	4	4	0.0081	3	3	0.0061	ND	2	0.0019	3	3	0.0056
11/6/2019	ND	1	0.0010	1	ND	0.0010	1	ND	0.0010	4	2	0.0057	1	1	0.0019	1	4	0.0049
11/7/2019	1	ND	0.0010	2	3	0.0049	ND	3	0.0030	ND	2	0.0019	3	2	0.0046	5	ND	0.0047
11/8/2019	2	ND	0.0019	1	1	0.0019	ND	ND	<0.0010	5	3	0.0075	2	1	0.0030	3	1	0.0039
BAAQMD Guidelines <0.016 Structures/cc																		

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures