

Comm Hill 2 Phase II Perimeter Sample Results
Week of November 18th through November 22nd, 2019

| Sampling Date | P1 | | | P2 | | | P3 | | | P4 | | | P5 | | | P6 | | |
|-------------------|------------|-----------|---------------|------------|-----------|---------------|------------|-----------|---------------|----------------------|-----------|---------------|------------|-----------|---------------|------------|-----------|---------------|
| | Chrysotile | Amphibole | Structures/cc | Chrysotile | Amphibole | Structures/cc | Chrysotile | Amphibole | Structures/cc | Chrysotile | Amphibole | Structures/cc | Chrysotile | Amphibole | Structures/cc | Chrysotile | Amphibole | Structures/cc |
| 11/18/2019 | ND | ND | <0.0010 | ND | ND | <0.0010 | 4 | ND | 0.0039 | ND | ND | <0.0010 | 2 | ND | 0.0019 | 4 | ND | 0.0040 |
| 11/19/2019 | 2 | ND | 0.0019 | ND | ND | <0.0010 | ND | ND | <0.0010 | ND | ND | <0.0009 | ND | 1 | 0.0010 | ND | 1 | 0.0010 |
| 11/20/2019 | ND | ND | <0.0010 | ND | ND | <0.0010 | 2 | ND | 0.0019 | ND | ND | <0.0010 | 5 | ND | 0.0050 | 7 | ND | 0.0067 |
| 11/21/2019 | 1 | ND | 0.0009 | ND | ND | <0.0010 | 1 | ND | 0.0010 | ND | ND | <0.0009 | 3 | ND | 0.0029 | ND | 1 | 0.0009 |
| 11/22/2019 | ND | 1 | 0.0010 | ND | ND | <0.0010 | 1 | ND | 0.0010 | ND | ND | <0.0010 | ND | 1 | 0.0010 | 2 | ND | 0.0019 |
| BAAQMD Guidelines | | | | | | | | | | <0.016 Structures/cc | | | | | | | | |

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures