

Comm Hill 2 Phase II Perimeter Sample Results
 Week of January 30th through February 3rd, 2023

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
1/30/2023				ND	1	0.0010							ND	ND	<0.0010
1/31/2023				5	ND	0.0050							ND	ND	<0.0010
2/1/2023				ND	ND	<0.0010							ND	ND	<0.0010
2/2/2023															
2/3/2023															
BAAQMD Guidelines			<0.016 Structures/cc												

Sampling Date	P6			P7			P8			P9d			P10e		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
1/30/2023	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010	4	1	0.0050	ND	ND	<0.0010
1/31/2023	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010	10	1	0.0110
2/1/2023	ND	ND	<0.0010	ND	ND	<0.0010	4	ND	0.0041	ND	1	0.0010	4	ND	0.0041
2/2/2023															
2/3/2023															
BAAQMD Guidelines			<0.016 Structures/cc												

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e