

Comm Hill 2 Phase II Perimeter Sample Results

Week of October 7th through October 12th, 2019

Sampling Date	P1			P2			P3			P4			P5			P6		
	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc
10/7/2019	14	2	0.0151	7	ND	0.0068	5	1	0.0056	20	ND	0.0183	17	ND	0.0159	2	ND	0.0019
10/8/2019	1	ND	0.0009	1	1	0.0020	3	ND	0.0030	ND	ND	<0.0010	4	ND	0.0041	3	ND	0.0028
10/9/2019	ND	1	0.0009	1	1	0.0020	5	ND	0.0047	21	ND	0.0623	ND	ND	<0.0009	ND	ND	<0.0009
10/10/2019	ND	2	0.0018	6	ND	0.0055	7	1	0.0074	21	ND	0.0321	3	1	0.0037	ND	1	0.0009
10/11/2019	4	ND	0.0039	4	ND	0.0037	10	ND	0.0091	19	ND	0.0172	2	ND	0.0019	ND	ND	<0.0010
10/12/2019	3	ND	0.0028	4	ND	0.0040	5	2	0.0068	10	ND	0.0097	4	1	0.0048	3	5	0.0078
BAAQMD Guidelines										<0.016 Structures/cc								

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures