

Comm Hill 2 Phase II Perimeter Sample Results
 Week of October 14th through October 19th, 2019

Sampling Date	P1			P2			P3			P4			P5			P6		
	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc
10/14/2019	6	2	0.0080	2	2	0.0039	11	ND	0.0110	22	ND	0.0220	9	ND	0.0090	1	2	0.0030
10/15/2019	1	1	0.0018	1	3	0.0037	2	1	0.0028	8	ND	0.0080	1	1	0.0018	ND	ND	<0.0010
10/16/2019	ND	ND	<0.0010	1	ND	0.0010	3	1	0.0040	4	ND	0.0040	1	1	0.0020	3	2	0.0048
10/17/2019	ND	1	0.0010	5	1	0.0060	5	ND	0.0049	21	ND	0.0209	ND	ND	<0.0010	ND	ND	<0.0009
10/18/2019	ND	ND	<0.0010	ND	1	0.0010	ND	1	0.0009	18	2	0.0219	2	1	0.0029	ND	ND	<0.0010
10/19/2019	ND	ND	<0.0010	ND	ND	<0.0010	1	ND	0.0010	TBD	TBD	TBD	1	ND	0.0010	1	ND	0.0010
BAAQMD Guidelines										<0.016 Structures/cc								

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned
 BAAQMD Guidelines Trigger Level for increased dust control measures