

Comm Hill 2 Phase II Perimeter Sample Results

Week of October 28th through November 2nd, 2019

Sampling Date	P1			P2			P3			P4			P5			P6		
	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc
10/28/2019	3	ND	0.0029	2	1	0.0029	4	1	0.0048	9	ND	0.0082	5	1	0.0059	12	1	0.0128
10/29/2019	ND	ND	<0.0009	3	2	0.0046	10	ND	0.0094	21	ND	0.0196	20	ND	0.0191	ND	3	0.0028
10/30/2019	2	ND	0.0019	ND	ND	<0.0009	19	1	0.0296	23	ND	0.0423	18	2	0.0194	8	ND	0.0076
10/31/2019	2	3	0.0048	5	1	0.0056	15	2	0.0159	5	3	0.0074	9	1	0.0095	6	1	0.0064
BAAQMD Guidelines											<0.016 Structures/cc							

- 1 - Chrysotile Asbestos
- 2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos
- 3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air
- ND

Indicates that no asbestos structures were detected in the grid openings scanned
- BAAQMD Guidelines Trigger Level for increased dust control measures