

**Comm Hill 2 Phase II Perimeter Sample Results**  
 Week of November 25th through November 29th, 2019

Sampling Date	P1			P2			P3			P4			P5			P6		
	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc
11/25/2019	ND	ND	<0.0009	ND	ND	<0.0010	11	ND	0.0104	20	ND	0.0298	3	ND	0.0029	2	ND	0.0019
11/26/2019	4	1	0.0050	ND	ND	<0.0009	3	1	0.0037	5	1	0.0055	5	ND	0.0047	1	ND	0.0009
11/27/2019	4	ND	0.0037	8	ND	0.0076	9	ND	0.0086	7	ND	0.0068	61	ND	0.3289	ND	ND	<0.0010
11/28/2019	NM																	
11/29/2019	NM																	
BAAQMD Guidelines																		
<0.016 Structures/cc																		

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures