

Comm Hill 2 Phase II Perimeter Sample Results

Week of December 9th through December 13th, 2019

Sampling Date	P1			P2			P3			P4			P5			P6		
	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc
12/9/2019	ND	2	0.0020	1	ND	0.0010	1	ND	0.0010	1	ND	0.0010	ND	ND	<0.0010	ND	ND	<0.0010
12/10/2019	2	ND	0.0019	ND	ND	<0.0009	2	ND	0.0019	7	ND	0.0063	3	ND	0.0029	3	ND	0.0029
12/11/2019	ND	ND	<0.0010	3	ND	0.0030	ND	ND	<0.0010	1	ND	0.0009	2	2	0.0038	4	1	0.0047
12/12/2019	ND	ND	<0.0009	ND	ND	<0.0009	2	1	0.0029	1	ND	0.0009	3	1	0.0038	5	ND	0.0046
12/13/2019	1	ND	0.0009	2	ND	0.0019	4	1	0.0051	2	1	0.0029	1	ND	0.0010	1	ND	0.0010
BAAQMD Guidelines										<0.016 Structures/cc								
Sampling Date	P7			P8														
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³												
12/9/2019	4	ND	0.0039	2	ND	0.0020												
12/10/2019	3	ND	0.0030	6	ND	0.0060												
12/11/2019	2	ND	0.0019	ND	ND	<0.0010												
12/12/2019	2	ND	0.0018	6	ND	0.0058												
12/13/2019	1	1	0.0019	1	1	0.0019												

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures