

## Comm Hill 2 Phase II Perimeter Sample Results

Week of February 27th through March 3rd, 2023

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>
2/27/2023															
2/28/2023															
3/1/2023															
3/2/2023				2	1	0.0031							ND	ND	<0.0010
3/3/2023				ND	ND	<0.0010							ND	ND	<0.0010
<b>BAAQMD Guidelines</b> <0.016 Structures/cc															

Sampling Date	P6			P7			P8			P9d			P10e		
	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>
2/27/2023															
2/28/2023															
3/1/2023															
3/2/2023	ND	1	0.0010	ND	1	0.0010	ND	ND	<0.0010	ND	ND	<0.0010	4	ND	0.0041
3/3/2023	ND	ND	<0.0010	1	ND	0.0010	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010
<b>BAAQMD Guidelines</b> <0.016 Structures/cc															

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e