

## Comm Hill 2 Phase II Perimeter Sample Results

Week of May 18th through May 22nd, 2020

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc
5/18/2020	ND	ND	<0.0010	ND	ND	<0.0010	ND	ND	<0.0010	1	ND	0.0010	5	ND	0.0048
5/19/2020	ND	ND	<0.0009	1	ND	0.0009	1	1	0.0019	15	ND	0.0143	ND	ND	<0.0009
5/20/2020	ND	ND	<0.0010	1	ND	0.0010	4	ND	0.0041	2	ND	0.0019	15	3	0.0179
5/21/2020	ND	ND	<0.0010	1	ND	0.0009	ND	1	0.0010	3	ND	0.0028	23	ND	0.0526
5/22/2020	ND	ND	<0.0010	1	ND	0.0010	1	ND	0.0010	1	1	0.0020	2	1	0.0029
BAAQMD Guidelines										<0.016 Structures/cc					

Sampling Date	P6			P7			P8		
	Chrysotile	Amphibole	Structures /cc	Chrysotile	Amphibole	Structures /cc <sup>3</sup>	Chrysotile	Amphibole <sup>2</sup>	Structures /cc <sup>3</sup>
5/18/2020	1	ND	0.0010	ND	ND	<0.0010	ND	ND	<0.0010
5/19/2020	2	ND	0.0019	2	ND	0.0019	ND	ND	<0.0009
5/20/2020	0.0019	0.0019	0.0019	4	ND	0.0038	6	ND	0.0057
5/21/2020	2	ND	0.0020	2	ND	0.0021	4	1	0.0051
5/22/2020	ND	ND	<0.0010	3	ND	0.0029	1	1	0.0019
BAAQMD Guidelines									
<0.016 Structures/cc									

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures