

Comm Hill 2 Phase II Perimeter Sample Results
Week of May 1st through May 5th, 2023

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
5/1/2023				3	ND	0.0029							ND	ND	<0.0010
5/2/2023				1	ND	0.0010							ND	ND	<0.0010
5/3/2023				ND	ND	<0.0010							ND	ND	<0.0010
5/4/2023				2	ND	0.0020							ND	ND	<0.0010
5/5/2023				ND	ND	<0.0009							ND	ND	<0.0009
BAAQMD Guidelines						<0.016 Structures/cc									

Sampling Date	P6			P7			P8			P9d			P10e		
	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc
5/1/2023	1	ND	0.0010	ND	1	0.0010	18	ND	0.0174	25	ND	0.0415	20	ND	0.0387
5/2/2023	1	ND	0.0010	ND	ND	<0.0010	1	ND	0.0010	8	ND	0.0080	5	ND	0.0050
5/3/2023	ND	ND	<0.0010	1	ND	0.0010	1	ND	0.0010	2	ND	0.0020	ND	ND	<0.0010
5/4/2023	ND	ND	<0.0010	1	ND	0.0010	ND	ND	<0.0010	20	ND	0.0228	7	ND	0.0071
5/5/2023	ND	ND	<0.0010	ND	ND	<0.0009	ND	ND	<0.0010	9	ND	0.0086	8	ND	0.0076
BAAQMD Guidelines						<0.016 Structures/cc									

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured

1/20/2022 Sampling Location moved from P10d to P10e