

Comm Hill 2 Phase II Perimeter Sample Results
 Week of October 26th through October 30th, 2020

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ₃	Chrysotile ¹	Amphibole ²	Structures/cc ³
10/26/2020	1	ND	0.0010	6	ND	0.0062	1	2	0.0030	ND	ND	<0.0010	12	2	0.0144
10/27/2020	ND	ND	<0.0010	1	ND	0.0010	2	ND	0.0019	ND	ND	<0.0010	15	3	0.0175
10/28/2020	3	1	0.0038	1	1	0.0019	4	1	0.0141	ND	ND	<0.0009	6	4	0.0091
10/29/2020	ND	ND	<0.0009	2	1	0.0029	2	1	0.0028	ND	2	0.0019	4	1	0.0048
10/30/2020	1	1	0.0019	4	ND	0.0038	1	ND	0.0009	2	ND	0.0019	ND	2	0.0019
BAAQMD Guidelines <0.016 Structures/cc															

Sampling Date	P6			P7			P8			P9c			P10c		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ₃	Chrysotile ¹	Amphibole ²	Structures/cc ³
10/26/2020	8	1	0.0091	11	ND	0.0111	7	1	0.0081	23	1	0.0309	18	2	0.0337
10/27/2020	ND	ND	<0.0010	ND	2	0.0019	NM	NM	NM	4	ND	0.0039	22	ND	0.0416
10/28/2020	4	1	0.0047	ND	1	0.0009	5	4	0.0085	4	1	0.0047	20	1	0.0498
10/29/2020	3	1	0.0037	ND	ND	<0.0010	9	ND	0.0094	15	ND	0.0146	19	2	0.0204
10/30/2020	ND	2	0.0019	1	2	0.0029	1	1	0.0021	4	1	0.0047	20	1	0.0199
BAAQMD Guidelines <0.016 Structures/cc															

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND

BAAQMD Guidelines Trigger Level for increased dust control measures