

Comm Hill 2 Phase II Perimeter Sample Results

Week of August 10th through August 14th, 2020

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
8/10/2020	1	ND	0.0010	4	1	0.0049	ND	1	0.0010	ND	ND	<0.0010	ND	1	0.0010
8/11/2020	ND	ND	<0.0010	2	ND	0.0019	3	1	0.0039	4	ND	0.0039	1	ND	0.0010
8/12/2020	ND	ND	<0.0009	ND	2	0.0019	ND	ND	<0.0009	3	ND	0.0029	3	ND	0.0029
8/13/2020	ND	2	0.0019	5	ND	0.0048	ND	ND	<0.0010	3	ND	0.0029	8	ND	0.0078
8/14/2020	ND	1	0.0009	1	ND	0.0009	2	ND	0.0019	8	2	0.0095	1	ND	0.0009
BAAQMD Guidelines <0.016 Structures/cc															

Sampling Date	P6			P7			P8		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
8/10/2020	ND	1	0.0010	1	ND	0.0010	ND	ND	<0.0010
8/11/2020	2	ND	0.0019	ND	ND	<0.0010	ND	ND	<0.0010
8/12/2020	2	1	0.0028	ND	ND	<0.0010	19	ND	0.0181
8/13/2020	20	ND	0.0320	4	1	0.0048	11	ND	0.0104
8/14/2020	ND	ND	<0.0010	7	ND	0.0067	9	ND	0.0084
BAAQMD Guidelines <0.016 Structures/cc									

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned
BAAQMD Guidelines Trigger Level for increased dust control measures