

## Comm Hill 2 Phase II Perimeter Sample Results

Week of August 17th through August 21st, 2020

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>
8/17/2020	2	ND	0.0019	1	1	0.0019	ND	ND	<0.0009	5	ND	0.0048	3	ND	0.0028
8/18/2020	ND	1	0.0009	1	ND	0.0009	2	2	0.0038	3	ND	0.0039	ND	ND	<0.0009
8/19/2020	ND	ND	<0.0010	2	ND	0.0019	ND	ND	<0.0009	ND	ND	<0.0009	2	ND	0.0019
8/20/2020	1	ND	0.0009	1	ND	0.0010	1	ND	0.0009	4	ND	0.0039	1	ND	0.0009
8/21/2020	1	ND	0.0010	2	ND	0.0019	ND	ND	<0.0010	4	ND	0.0039	ND	ND	<0.0010
BAAQMD Guidelines			<0.016 Structures/cc												

Sampling Date	P6			P7			P8		
	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>
8/17/2020	1	ND	0.0009	9	ND	0.0086	21	ND	0.0200
8/18/2020	ND	ND	<0.0009	4	ND	0.0038	8	2	0.0095
8/19/2020	1	1	0.0019	2	ND	0.0019	ND	ND	<0.0009
8/20/2020	ND	ND	<0.0009	2	ND	0.0019	5	ND	0.0048
8/21/2020	1	ND	0.0010	7	1	0.0078	1	ND	0.0010
BAAQMD Guidelines			<0.016 Structures/cc						

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures