

**Comm Hill 2 Phase II Perimeter Sample Results**  
 Week of September 28th through October 2nd, 2020

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>
9/28/2020	1	2	0.0030	3	ND	0.0030	3	ND	0.0030	5	ND	0.0049	3	ND	0.0030
9/29/2020	1	ND	0.0010	ND	1	0.0010	1	2	0.0029	8	1	0.0087	ND	1	0.0010
9/30/2020	ND	ND	<0.0009	ND	1	0.0009	ND	2	0.0018	2	ND	0.0019	2	ND	0.0019
10/1/2020	4	ND	0.0038	1	1	0.0019	1	2	0.0029	1	2	0.0029	4	2	0.0057
10/2/2020	ND	1	0.0010	2	ND	0.0020	ND	1	0.0009	2	3	0.0049	3	3	0.0061
BAAQMD Guidelines			<0.016 Structures/cc												

Sampling Date	P6			P7			P8		
	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>	Chrysotile <sup>1</sup>	Amphibole <sup>2</sup>	Structures/cc <sup>3</sup>
9/28/2020	ND	2	0.0020	ND	ND	<0.0010	ND	ND	<0.0010
9/29/2020	3	5	0.0077	ND	ND	<0.0010	ND	ND	<0.0010
9/30/2020	ND	ND	<0.0009	ND	ND	<0.0009	ND	1	0.0010
10/1/2020	1	1	0.0019	2	5	0.0067	2	ND	0.0019
10/2/2020	1	1	0.0020	ND	4	0.0039	2	1	0.0029
BAAQMD Guidelines			<0.016 Structures/cc						

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures