

Comm Hill 2 Phase II Perimeter Sample Results

Week of June 1st through June 5th, 2020

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc
6/1/2020	2	ND	0.0020	1	1	0.0020	ND	ND	<0.0010	7	ND	0.0070	2	ND	0.0020
6/2/2020	1	ND	0.0010	ND	ND	<0.0010	ND	ND	<0.0010	7	ND	0.0069	ND	ND	<0.0010
6/3/2020	2	ND	0.0019	2	1	0.0028	ND	ND	<0.0009	14	1	0.0145	1	ND	0.0010
6/4/2020	1	1	0.0019	3	1	0.0038	2	ND	0.0019	3	ND	0.0028	1	ND	0.0010
6/5/2020	1	ND	0.0010	4	ND	0.0038	6	ND	0.0058	11	ND	0.0103	2	1	0.0029
BAAQMD Guidelines										<0.016 Structures/cc					

Sampling Date	P6			P7			P8			
	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	
6/1/2020	2	ND	0.0020	7	ND	0.0070	12	ND	0.0118	
6/2/2020	1	ND	0.0009	5	ND	0.0047	5	ND	0.0049	
6/3/2020	4	1	0.0047	5	ND	0.0047	14	ND	0.0130	
6/4/2020	2	ND	0.0019	4	ND	0.0038	20	ND	0.0189	
6/5/2020	ND	ND	<0.0010	3	ND	0.0028	9	1	0.0096	
BAAQMD Guidelines										<0.016 Structures/cc

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures