

Comm Hill 2 Phase II Perimeter Sample Results
 Week of July 20th through July 25th, 2020

Sampling Date	P1			P2			P3			P4			P5			P6			P7			P8		
	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc	Chrysotile	Amphibole	Structures/cc
7/20/2020	1	ND	0.0010	2	ND	0.0020	1	ND	0.0010	6	ND	0.0059	1	ND	0.0010	2	ND	0.0020	ND	ND	<0.0010	8	ND	0.0081
7/21/2020	3	ND	0.0029	ND	ND	<0.0010	4	ND	0.0039	4	ND	0.0039	3	1	0.0038	1	ND	0.0010	4	1	0.0047	1	ND	0.0009
7/22/2020	1	ND	0.0009	ND	ND	<0.0010	3	1	0.0038	5	ND	0.0048	2	1	0.0029	1	ND	0.0009	2	ND	0.0019	5	ND	0.0047
7/23/2020	1	ND	0.0010	1	ND	0.0010	2	1	0.0029	2	ND	0.0019	5	ND	0.0047	ND	ND	<0.0010	5	ND	0.0047	21	ND	0.0199
7/24/2020	ND	ND	<0.0009	1	ND	0.0009	1	ND	0.0010	4	ND	0.0037	1	1	0.0019	ND	ND	<0.0010	4	ND	0.0038	ND	1	0.0010
7/25/2020	ND	ND	<0.0010	ND	ND	<0.0009	6	ND	0.0057	ND	ND	<0.0010	1	ND	0.0009	4	ND	0.0038	ND	ND	<0.0009	ND	ND	<0.0009
BAAQMD Guidelines			<0.016 Structures/cc																					

HOA Leaf blowers at P8

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures