

Comm Hill 2 Phase II Perimeter Sample Results

Week of August 24th through August 28th, 2020

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
8/24/2020	ND	ND	<0.0009	1	1	0.0019	3	1	0.0037	2	ND	0.0019	1	ND	0.0009
8/25/2020	ND	2	0.0019	1	ND	0.0010	1	ND	0.0010	ND	1	0.0010	1	2	0.0029
8/26/2020	1	ND	0.0009	ND	ND	<0.0009	3	1	0.0038	2	1	0.0028	ND	1	0.0009
8/27/2020	ND	ND	<0.0010	1	2	0.0029	2	ND	0.0019	1	1	0.0020	ND	ND	<0.0010
8/28/2020	ND	ND	<0.0010	ND	ND	<0.0010	4	1	0.0048	3	1	0.0039	ND	ND	<0.0010
BAAQMD Guidelines										<0.016 Structures/cc					

Sampling Date	P6			P7			P8		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
8/24/2020	2	ND	0.0019	4	ND	0.0039	2	ND	0.0019
8/25/2020	3	ND	0.0029	1	ND	0.0010	2	ND	0.0019
8/26/2020	4	1	0.0047	2	ND	0.0019	3	ND	0.0028
8/27/2020	ND	1	0.0010	ND	1	0.0010	ND	ND	<0.0010
8/28/2020	5	ND	0.0048	1	ND	0.0010	ND	1	0.0010
BAAQMD Guidelines <0.016 Structures/cc									

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures