

Comm Hill 2 Phase II Perimeter Sample Results
 Week of August 3rd through August 7th, 2020

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
8/3/2020	3	ND	0.0031	1	ND	0.0010	ND	ND	<0.0010	23	ND	0.0240	3	ND	0.0031
8/4/2020	1	ND	0.0010	5	ND	0.0049	3	1	0.0039	5	1	0.0058	ND	1	0.0010
8/5/2020	ND	ND	<0.0010	1	ND	0.0010	ND	ND	<0.0010	ND	1	0.0010	3	ND	0.0030
8/6/2020	1	ND	0.0010	ND	ND	<0.0010	3	ND	0.0030	1	ND	0.0009	2	ND	0.0020
8/7/2020	ND	1	0.0010	3	1	0.0039	2	1	0.0030	4	ND	0.0039	1	1	0.0019
BAAQMD Guidelines <0.016 Structures/cc															

Sampling Date	P6			P7			P8		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
8/3/2020	1	ND	0.0010	14	ND	0.0141	ND	ND	<0.0010
8/4/2020	1	ND	0.0010	5	2	0.0067	ND	ND	<0.0009
8/5/2020	ND	ND	<0.0010	3	ND	0.0029	10	ND	0.0095
8/6/2020	ND	ND	<0.0010	2	ND	0.0021	3	ND	0.0028
8/7/2020	3	ND	0.0030	2	ND	0.0019	ND	ND	<0.0009
BAAQMD Guidelines <0.016 Structures/cc									

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures