

Comm Hill 2 Phase II Perimeter Sample Results

Week of August 30th through September 3rd, 2021

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
8/30/2021	2	ND	0.0020	2	1	0.0030	1	ND	0.0010	4	1	0.0051	ND	ND	<0.0010
8/31/2021	ND	ND	<0.0010	2	ND	0.0020	5	ND	0.0050	3	1	0.0040	6	1	0.0070
9/1/2021	ND	ND	<0.0010	3	ND	0.0030	2	2	0.0040	5	1	0.0061	4	1	0.0050
9/2/2021	ND	1	0.0010	1	ND	0.0010	ND	ND	<0.0010	ND	ND	<0.0010	1	ND	0.0010
9/3/2021	ND	ND	<0.0010	1	ND	0.0010	ND	ND	<0.0010	ND	2	0.0020	2	ND	0.0020
BAAQMD Guidelines										<0.016 Structures/cc					

Sampling Date	P6			P7			P8			P9d			P10d		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
8/30/2021	ND	3	0.0030	2	2	0.0040	ND	ND	<0.0010	1	ND	0.0010	1	1	0.0020
8/31/2021	3	3	0.0060	2	ND	0.0020	2	ND	0.0020	24	ND	0.0236	ND	1	0.0010
9/1/2021	2	ND	0.0020	4	ND	0.0040	2	1	0.0030	6	ND	0.0061	ND	ND	<0.0010
9/2/2021	6	ND	0.0061	3	ND	0.0030	ND	ND	<0.0010	3	1	0.0040	5	ND	0.0050
9/3/2021	2	ND	0.0020	ND	ND	<0.0010	ND	ND	<0.0010	ND	2	0.0020	ND	ND	<0.0010
BAAQMD Guidelines										<0.016 Structures/cc					

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Not Detect

BAAQMD Guidelines Trigger Level for increased dust control measures

NM Not Measured