

Comm Hill 2 Phase II Perimeter Sample Results

Week of September 8th through September 11th, 2020

Sampling Date	P1			P2			P3			P4			P5		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
9/8/2020	ND	ND	<0.0010	1	ND	0.0010	3	ND	0.0029	ND	ND	<0.0010	ND	ND	<0.0010
9/9/2020	1	ND	0.0010	ND	ND	<0.0010	1	1	0.0020	ND	ND	<0.0010	ND	1	0.0010
9/10/2020	ND	ND	<0.0009	3	3	0.0056	1	ND	0.0009	2	ND	0.0019	ND	ND	<0.0009
9/11/2020	ND	ND	<0.0010	1	2	0.0030	ND	1	0.0010	ND	ND	<0.0010	ND	ND	<0.0010
BAAQMD Guidelines			<0.016 Structures/cc												

Sampling Date	P6			P7			P8		
	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³	Chrysotile ¹	Amphibole ²	Structures/cc ³
9/8/2020	1	2	0.0030	ND	ND	<0.0010	2	ND	0.0019
9/9/2020	ND	1	0.0010	2	ND	0.0020	1	ND	0.0010
9/10/2020	ND	ND	<0.0010	ND	ND	<0.0009	ND	ND	<0.0009
9/11/2020	ND	ND	<0.0009	3	ND	0.0030	1	ND	0.0010
BAAQMD Guidelines			<0.016 Structures/cc						

1 - Chrysotile Asbestos

2 - Amphibole Asbestos - Including regulated and non-regulated amphibole asbestos

3 - Structures/CC - Calculated Asbestos Structure Concentration per CC Air

ND Indicates that no asbestos structures were detected in the grid openings scanned

BAAQMD Guidelines Trigger Level for increased dust control measures